

TIP/WBS #	Description	Let/Start Date	Estimated Completion Date	Project Cost	Latest Milestone/Task Completed	Next Step	Comments	Project Lead
SS-6207BC 52042	SR 1177 (Dairyland Road) at SR 1102 (Dodsons Crossroads), west of Chapel Hill. All way stop.	2/3/2026	1/1/2027	\$30,000	Field work completed.	Awaiting final acceptance letter from Regional office	Install all way stop traffic control.	Dawn McPherson
BP7-R009 BP7.R009.1 BP7.R009.2 BP7.R009.3	Replace Bridge #11 on SR 1336 (Halls Mill Road)	4/16/26	FY2029	\$2,900,000	ROW is certified.	Final Plan submitted for advertisement	Planning and design activities underway	Daniel Dagenhart
BP7-R017 BP7.R017.1 BP7.R017.2 BP7.R017.3	Replace Bridge #14 on SR 1548 (Schley Road)	8/20/26	FY2028	\$1,500,000	Finishing design in June 2026.	Final Plan preparation	Planning and design activities underway. To be accelerated.	Daniel Dagenhart
SS-6207AY 51799	SR 1341 (Harmony Church Road) at SR 1343 (Mill Creek Road), northeast of Mebane.	11/2/2026	1/1/2027	\$40,000	Planning and Design Work underway	Initial installation of sign and markings components.	Convert intersection to all way stop operation without flashers.	Dawn McPherson
SS-6207AZ 51999	SR 1004 (Efland-Cedar Grove Road / Carr Store Road) at SR 1357 (Efland-Cedar Grove Road) / SR 1352 (Carr Store Road), north of Hillsborough.	11/2/2026	1/1/2027	\$40,000	Planning and Design Work underway	Initial installation of sign and markings components.	Convert intersection to all way stop operation. Change existing overhead flasher 07-0072 to all red displays.	Dawn McPherson
SS-6207AU 51733	SR 1006 (Orange Grove Road) at SR 1115 (Arthur Minnus Road/Bradshaw Quarry Road) southwest of Hillsborough.	11/2/2026	1/1/2027	\$30,000	Planning and Design Work underway	Initial installation of sign and markings components.	Convert intersection to all way stop traffic control.	Dawn McPherson
SS-6207AX 51780	NC 157 (Guess Road) at SR 1538 (New Sharon Church Road), northeast of Hillsborough.	11/2/26	1/1/27	\$35,000	Planning and Design Work underway	Initial installation of sign and markings components.	Convert intersection to all way stop operation without flashers.	Dawn McPherson
I-5958 45910.1.1 45910.3.1	Pavement rehabilitation on I-40 / I-85 from west of SR 1114 (Buckhorn Road) to west of SR 1006 (Orange Grove Road).	11/17/26	FY 2028	\$8,690,000	Planning activities underway			Trung Nguyen
SS-6207BB 52041	NC 49 at SR 1004 (Corbett Ridge Road/Carr Store Road) near Hillsborough.	1/4/2027	5/1/2027	\$40,000	Planning and Design Work underway	Initial installation of sign and markings components.	Convert intersection to all way stop operation with new overhead flasher.	Dawn McPherson
I-3306AC	I-40 at NC 86 - Upgrade to superstreet from Northwood Drive to Ramp C/D at I-40 interchange	1/19/2027	FY2029	\$10,970,000	Project is currently in ROW for Acquisitions.	ROW Certification & Final Plan Preparation.		Layla McDaniel
HS-2407S	NC 49. Alamance County: Between NC 62 and Orange County line (MP 27.938-31.985); Orange County: Between Alamance County line and NC 86 (MP 0-5.206), northeast of Burlington. Install rumble stripes and 6-inch long life pavement markings. Alamance (44%), Orange (56%)	6/17/27	FY2028	\$700,000	Not started		Planning and design activities to begin soon.	Trung Nguyen
SS-6207AM	Curve warning sign improvements as recommended by HNTB through systemic curve signing investigations. (Alamance, Guilford, Orange)	11/2/2027	5/1/2028	\$225,000	Planning and Design Work underway	Installation of new signage and revision of some existing.	Working on acquiring materials.	Dawn McPherson

**NC DOT DIVISION 7 PROJECTS IN CPRPO - UNDER CONSTRUCTION**

**April 2026**

TIP# / CONTRACT#	Description	Start Date	Estimated Completion Date	Construction Cost	Latest CON Status	Contractor	Comments	Resident Engineer / Project Contact
DG00660 BO-2407A	VARIOUS LOCATIONS IN DIVISION 7 WITH POPULATIONS UNDER 5K	8/18/25	3/30/26	\$222,636	100%	LITTLE MOUNTAIN BUILDERS OF CATAWBA COUNTY LLC	Construction completed. Project accepted 3-30-26.	Howell, Bobby J
DG00639	FIFTEEN SECONDARY ROADS IN ORANGE COUNTY	6/30/25	4/30/26	\$1,616,171	89%	SUNROCK INDUSTRIES LLC DBA CAROLINA SUNROCK LLC	All pavement has been completed. Punchlist items and some pavement marking work remains.	Howell, Bobby J
SS-6207T 51112	Portions of Twenty-One (21) Routes. Curve Warning Sign Installation.	9/20/23	4/30/2026	\$200,000	98%	ON-Call	One route remaining in Caswell County	Dawn McPherson
C204973	1 SECTION EACH OF NC-86, NC-751, NC-54/US 15-501 NORTH AND SOUTH, AND 2 SECTIONS OF SECONDARY ROADS	5/4/26	9/15/26	\$4,888,116	6%	SUNROCK INDUSTRIES LLC DBA CAROLINA SUNROCK LLC	Completed Patching along all Secondary routes. Lane closures allowed will be Mon-Fri 9AM-Sunset / US15-501 – Sun-Thur 7PM-6AM. Signal Loops work completed along NC86 week of 3/30/26.	Howell, Bobby J
SS-6207BC 52042	SR 1177 (Dairyland Road) at SR 1102 (Dodsons Crossroads), west of Chapel Hill. Install all way stop traffic control.	7/1/2026	1/1/2027	\$30,000	99%	Traffic Engineering Managed	Field work complete. Ready for Regional acceptance letter.	Dawn McPherson
C204632	WIDENING I-40 FROM I-85 IN ORANGE COUNTY TO THE DURHAM COUNTY LINE AND I-40 WESTBOUND IN DURHAM COUNTY NEAR US-15/501.	10/28/21	1/15/27	\$236,457,869	74%	THE LANE CONSTRUCTION CORPORATION	Orange Grove Rd is tentatively scheduled to be closed Friday evening 3/27/26 through Monday morning 3/30/26 for Bridge rehab. Old NC 86 On-Ramp to I-40 Westbound is scheduled to be closed starting on 3/26/26 through 3/27/26 from 10:00 PM to 5:00 AM with detour installed for scheduled Drainage work. Millhouse Road - Millhouse Road is scheduled to be closed on the night of April 9th for a bridge deck pour for bridge rehab. New Hope Church Road - New Hope Church Road is scheduled to be closed from April 20th through April 30th for bridge rehab. Sunrise Road - Sunrise Road is tentatively scheduled to be closed next week for bridge rehab.	Crews, PE, Jacob T
DG00658 BL-0044	NC 54 FROM WESTBROOK DRIVE IN CARRBORO TO WEST OF US 15/501/NC 86 INTERCHANGE IN CHAPEL HILL NC	2/18/26	6/1/27	\$2,332,332		FSC II LLC DBA FRED SMITH COMPANY	Utility work started.	Howell, Bobby J
C205127	57 SECTIONS OF SECONDARY ROADS	1/12/26	9/1/27	\$5,511,362	7%	FSC II LLC DBA FRED SMITH COMPANY	Patching has started on various routes. Lane closures allowed Mon-Fri 9AM-Sunset	Howell, Bobby J
SS-6207BA 52040	I-40EB/I-85 NB Ramps at SR 1226; I-40WB/I-85SB Ramps at SR 1226; I-40EB/I-85 NB Ramps at SR 1158; I-40WB/I-85SB Ramps at SR 1158; I-40EB/I-85 NB Ramps at NC 62; I-40WB/I-85SB Ramps at NC 62; I-40EB/I-85 NB Ramps at NC 49; I-40WB/I-85SB Ramps at NC 49; I-40EB/I-85 NB Ramps at NC 87; I-40WB/I-85SB Ramps at NC 87; I-40EB/I-85 NB Ramps at NC 54; I-40WB/I-85SB Ramps at NC 54; I-40EB/I-85 NB Ramps at SR 1928; I-40WB/I-85SB Ramps at SR 1928; I-40EB/I-85 NB Ramps at SR 1981; I-40WB/I-85SB Ramps at SR 1981; I-40EB/I-85NB Ramps at NC 119; I-40WB/I-85SB Ramps at NC 119; I-40EB/I-85NB Ramps at SR 1007; I-40WB/I-85SB Ramps at SR 1007; I-40EB/I-85NB Ramps at SR 1114; I-40WB/I-85SB Ramps at SR 1114; I-40EB/I-85NB Ramps at SR 1120; I-40WB/I-85SB Ramps at SR 1120; I-40EB/I-85NB Ramps at SR 1239; I-40WB/I-85SB Ramps at SR 1239.	1/30/2028	6/1/2028	\$400,000	Not started	ON-Call	Awaiting signal design plans for WWD HS project, so that markings/signage changes match signal design. - Work has not started yet. Still awaiting signal design plans to make sure markings and signage match signal design at each intersection.	Dawn McPherson
DG00665	ONE PRIMARY ROUTE IN CASWELL COUNTY AND TWO PRIMARY ROUTES IN ORANGE COUNTY	2/17/26	TBD	\$2,280,594		SUNROCK INDUSTRIES LLC DBA CAROLINA SUNROCK LLC	Patching has started.	Howell, Bobby J